

RECOVER		REBUILD		REOPEN	
DISTRICT LEVEL April 4th - April 13th		DISTRICT LEVEL April 13th - April 24th (ongoing)		DISTRICT LEVEL April 26th - Ongoing	
District Administration	All City, State and Federal Emergency Assistance Programs were contacted and all school sites were inspected for damages.	District Administration	Continues to work with all State and Federal agencies and is following the procurement process and guidelines to begin construction. All school site administrators have been called to develop a plan to reopen	District Administration	District Phone Bank and Daily Communication Bulletin has been created to answer parent and community concerns. District is awaiting permission to occupy buildings from the <b>State Department of the School Architect.</b>
District - Maintenance	Emergency Maintenance and Custodial teams were called in and all minor repairs and clean up were completed.	District - Maintenance	Contractors should begin work on damage repairs this week April 26, 2010	District - Maintenance	Continues to clean up classrooms and make small repairs.
District-CUSD Board	Held Emergency Board Meeting	District-CUSD Board	Continues to support Superintendent and all State and Federal agencies to rebuild and reopen as soon as it is safe for students.	District-CUSD Board	Board meeting scheduled on 4-29-10 to discuss Earthquake Action Plan Update.
District -Testing	California Department of Education contacted regarding all state testing.	District -Testing	Working with California Department of Education on state testing issues.	District -Testing	Parent Drop-In Center (Located at the San Juan Diego Parish Hall) has been created and all school sites will give out student work packets.
Local, State and Federal Dignitaries	<b>All of the individuals mentioned below acted as first responders to the crisis at hand at all CUSD sites:</b> Pablo Torres, California Highway Patrol/EOC Imperial County Emergency Operation Center Denise Ducheny, State Senator V. Manuel Perez, Assemblyman Louis Fuentes, County Board of Supervisors Bob Filner , U.S. Congressman Mary Salas, Assemblywoman Barbara Boxer, U.S. Senator Kathryn Radtkey-Gaither, Undersecretary of the Department of Education Frank McCarton, Undersecretary of Cal-EMA	Local, State and Federal Dignitaries	Division of the State Architect Craig Rush and a team of engineers and seismologists were on hand to make site visits. Support continues from all other agencies.	Local, State and Federal Dignitaries	Support continues from all agencies.
Family Resource Center	Counseling centers were opened to provide services for all students, staff and community members. Free of Charge.	Family Resource Center	Counseling Centers continued to be open until no longer needed.	Family Resource Center	Counseling available upon request.
Food Services	Breakfast and lunch provided for all students and adults in the community. Free of Charge.	Food Services	Breakfast and lunch continues to be available for all students and adults in the community	Food Services	Breakfast and lunch continues.
City of Calexico	Victor Carrillo, City Manager John Moreno, Mayor Pro-Tem Guillermo Hermosillo, Councilman As city representatives they were first responders, Liasons to all local dignitaries, and essential to the acquisition of safe meeting locations for CUSD staff and some students.	City of Calexico	Support continues. Local Agencies that have offered their sites for community outreach and staff meetings are: Calexico Carnegie Library, Calexico City Hall Chambers, Women's Improvement Club, Calexico Methodist Church, Family Style Buffet, Our Lady of Guadalupe Catholic Church, Amistad Familiar del Valle Imperial Center and all local city parks.	City of Calexico	Support continues from all agencies. *The Calexico Community Center is offering all CUSD students free recreational activities between the hours of 3 to 5 p.m.
CalEMA- State Agency	Jim Ayre, State Representative, began assisting the Superintendent and administration. All sites were visited to begin to assess damage and needs. CalEMA provides assistance and guidance in the emergency application process.	CalEMA- State Agency	Jim Ayre, State Representative, continues to work with Superintendent and administration to provide assistance and guidance. Mr. Ayre is also a direct liaison to the California State Department: Division of the State Architects, Undersecretary of Department of Education and Undersecretary of Department of Cal-EMA.	CalEMA- State Agency	Support continues from all agencies.
Federal Guidelines for Recovery Process	Representatives sent to inspect sites and provide guidance in application process.	Federal Guidelines for Recovery Process	May assist CUSD in the reimbursement process for the almost \$10 million to \$20 million in damages that need to be addressed.	Federal Guidelines for Recovery Process	Process continues. District awaiting further guidance.

<b>SCHOOL SITES- Damage Assessment</b>		<b>SCHOOL SITES- Scheduled Reconstruction/Damage Repair</b>		<b>SCHOOL SITES-Tentative Dates</b>	
<b>All sites received some damage to the structure. Asbestos was found at four sites.</b>		<b>All sites will be providing Student Educational Packets at the Parent Drop-In Center on Wednesday, April 28, 2010 from 12-8 p.m at the San Juan Diego Parish Hall located at 101 E. 4th Street</b>		<b>All Sites: Tentative Opening Date is scheduled for May 10th, 2010 (except Jefferson Elementary)</b>	
Blanche Charles	<u>Damage to site:</u> Ceiling tiles were loose, some damage to T-bars, computers and furniture. Student and staff material was thrown on the floor. Trailers- ramps became loose.	Blanche Charles	Minor repairs and most clean up complete. Principal, Anna Monninger, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site. Teachers have begun to make phone calls to each student to provide support and information.	Blanche Charles	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
Cesar Chavez	<u>Damage to site:</u> Ceiling tiles and light covers fell in classrooms and cafeteria. T-bars needed to be repaired. Gas lines to A/C's were dislodged. Student and staff material was thrown on the floor.	Cesar Chavez	Minor repairs and most clean up complete. Principal, Norberto Nuñez, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site. Teachers have begun to make phone calls to each student to provide support and information.	Cesar Chavez	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
Dool	<u>Damage to site:</u> Ceiling tiles and light covers fell in classrooms and cafeteria. Student and staff material were thrown on the floor. Multiple cracks on walls and sidewalks.	Dool	Minor repairs and most clean up complete. Principal, Liliana Dimian, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site. Teachers have begun to make phone calls to each student to provide support and information.	Dool	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
Jefferson	<u>Damage to site:</u> Ceiling tiles and light covers, soffits fell in classrooms and cafeteria. Asbestos contamination and possible mercury contamination. Student and staff material was thrown on the floor. Multiple cracks on walls and sidewalks.	Jefferson	Due to extensive damage, site will be closed until September, 2010. Principal, Lucio Padilla, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site. Teachers have begun to make phone calls to each student to provide support and information.	Jefferson	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means. *Site will remain closed until September, 2010.
Kennedy Gardens	<u>Damage to site:</u> Ceiling tiles and light covers fell in classrooms and cafeteria. Student and staff materials were thrown on the floor. Multiple cracks on walls and sidewalks.	Kennedy Gardens	Minor repairs and most clean up complete. Principal, Alba Zazueta, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site. Teachers have begun to make phone calls to each student to provide support and information.	Kennedy Gardens	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
Mains	<u>Damage to site:</u> Ceiling tiles and light covers, damage to soffits and possible asbestos contamination. Student and staff material was thrown on the floor. Multiple cracks on walls and sidewalks. soffits need to be removed from original buildings.	Mains	Minor repairs and most clean up complete. Principal, Carlos Gonzales, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site. Teachers have begun to make phone calls to each student to provide support and information.	Mains	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means. *Site will remain closed until soffits are repaired.
Rockwood	<u>Damage to site:</u> Ceiling tiles and light covers. Student and staff material was thrown on the floor. Multiple cracks on walls and sidewalks.	Rockwood	Minor repairs and most clean up complete. Principal, Gloria Martinez, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site. Teachers have begun to make phone calls to each student to provide support and information.	Rockwood	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
De Anza Jr. High	<u>Damage to site:</u> Ceiling tiles and light covers. Student and staff material was thrown on the floor. Building foundations on Attendance, Discipline and Resource and Parent Center trailers shifted. Trailers need to be removed. D-6 soffits need to be removed. Asbestos detected.	De Anza Jr. High	Minor repairs and most clean up complete. Interim Principal, Dorene Johnson, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site.	De Anza Jr. High	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
Enrique Camarena Jr. High	<u>Damage to site:</u> Ceiling tiles and light covers. Student and staff material was thrown on the floor. Broken windows.	Enrique Camarena Jr. High	Minor repairs and most clean up complete. Principal, Sergio Pesquera, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site.	Enrique Camarena Jr. High	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means. *Initial plan to displace site is no longer in place. Students and Staff will return to site upon reopening.

SCHOOL SITES- Damage Assessment		SCHOOL SITES- Scheduled Reconstruction/Damage Repair		SCHOOL SITES-Tentative Dates	
Willie Moreno Jr. High	<u>Damage to site:</u> Ceiling tiles and light covers, student and staff material was thrown on the floor. Two building wings (A and B) had Major gas leaks detected.	Willie Moreno Jr. High	Minor repairs and most clean up complete. Principal, Dr. Frederick Lanuza, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site.	Willie Moreno Jr. High	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
Aurora High School	<u>Damage to site:</u> Ceiling tiles and light covers. Student and staff material was thrown on the floor.	Aurora High School	Minor repairs and most clean up complete. Principal, John Moreno, has held various staff meetings to prepare student educational packets, provide staff development, and begin to plan for the reopening of the school site.	Aurora High School	Some teachers have begun tutoring sessions and have kept constant communication via telephone, email, through other electronic means.
Calexico High School	<u>Damage to site:</u> Ceiling tiles and light covers. Sofits fell outside of classrooms and cafeteria. Asbestos contamination detected. Student and staff material was thrown on the floor. Five building wings closed because of soffits and vocational ed rooms suffered structural damage. Both swimming pool and pool building closed for damage. All athletic fields damaged and unusable.	Calexico High School	Minor repairs and most clean up complete. Principal, Gilbert Barraza, has held various staff meetings to make arrangements for AP Testing that will take place at the SDSU Campus, provide staff development, and begin to plan for the reopening of the school site.	Calexico High School	*Some teachers have begun tutoring sessions at SDSU and The New Life Church in Calexico. Staff has also kept constant communication with students via telephone, email, through other electronic means. *A "Cyber High School" contingency plan which offers a Credit Recovery Action Plan program has been developed. A computer lab is set up at the Carnegie Library to support the Cyber High School. *All athletic teams continue to practice on alternative city owned fields and parks. All games are being played in other cities. *The CHS "Mighty Bulldog Marching Band" is practicing on Friday (April 22nd and 23rd) at "Our Lady of Guadalupe Church" from 3 to 6 p.m.
Community School and Adult Education	<u>Damage to site:</u> Ceiling tiles were loose. Student and staff material was thrown on the floor. Trailers: ramps became loose. Multiple cracks on walls and sidewalks.	Community School and Adult Education	Minor repairs and most clean up complete. More information pending.	Community School and Adult Education	Communication Pending